

Known As : Bashford Park, Carrickfergus
 Status : Preliminary Certificate Issued
 Article 11 : [Initiate Proceedings](#)
 Bond Amount : £268300.00
 Works Status : Building Works Stopped

Site | Bond | Contacts | Financials | Inspections | Adoption | Mail | Documents | Notes | Maps

Inspections

First Occupancy Date :
 80% Occupancy Date :

Inspection details

Inspector : O'Hagan, Stephen

Inspection Date : 25/11/2021

Building Works Status : Building Works Started

Notes : Meeting with DMcQuitty, [REDACTED] regarding finish to end of spine road. Agreed a kerb line from last gully RHS to last gully LHS and remainder of carriageway grassed. Footpath will be completed LHS as it forms boundary to dwellings. Bond will be submitted as per PSD and when received PS1799/6 can be progressed. Developer to discuss with Council regarding footpath construction on the woodland path and advise DfI Roads.

Photos

Cancel

O'Hagan, Stephen	23/11/2021	FP McCanns on site laying the final surface course on the spine road. 3/4 complete, no notification given. Requested a sample (previously requested but none left) which is to be left with the contractor. Remainder of the upper internal site is complete, road & footways. Low spot apparent on the raised table at the far boundary (bond 3) which will need rectified	Building Works Started	View
------------------	------------	---	------------------------	----------------------

First | [Prev](#) | Page 2 of 4 | [Next](#) | Last

New Inspection

Use the link below to add the details of a new Inspection

- [Enter new](#)