

02/09/2022

Dear Resident

Works to Stranmillis Wharf have been progressing well, with the concrete sections of the wall completed and works started on the brick cladding. Following this reinstatement of the railing around Stranmillis Wharf and the towpath will take place. We are still on target to have the path re-opened in November and will try to improve on this.

As the next section of flood defences begins along QUB Boat Club down to Cutters Wharf on 5<sup>th</sup> September we will have a lane closure in place to facilitate these works. A pedestrian walkway will be provided around the works. These works will take around 2 months to complete and be finished along with Stranmillis Wharf area in November.

Works at Cutters Wharf car park to divert the BT and NIE that are clashing with the line of the new flood defences will begin on week commencing 12<sup>th</sup> September with the construction of the wall following.

These are the plans as they currently stand but are liable to change due to unforeseen issues such as utilities and further updates will then be provided on progress.

We would like to apologise for any inconvenience the works may be causing.

**If you have any queries, comments or complaints regarding this work, you can also contact the Lagan Construction Customer Care Line 02890 394395.**

Thank you

Lagan Construction